

***** SWMS MUST BE COMPLETED BEFORE STARTING WORK *****

Sales Order:	Unnamed	Date/Time:	12 June 2026 at 04:15 pm
Builder:	-		Sundancer
Site Address:	lot 5/3 Dyring St, Tallangatta VIC	Suburb:	Tallangatta
Principal:	-	Lead Installer Name:	

SCOPE OF WORK:

- | | | | |
|--|--|---|--|
| ☐ Dampcourse | ☐ Wrap - GF | ☐ Wrap - FF | ☐ 5 Star Inspection |
| ☐ Wall Insulation | ☐ Sub/Mid Floor | ☐ Polyester Infill | ☐ Ceiling Load |
| ☒ Ceiling Spread | ☐ Fireseal | Repair. : | - |

QUICK REFERENCE:

- | | |
|--|---|
| 1. Check with other trades for site access | 6. Report any changes/issues on site report |
| 2. Complete JSA/ Site Report | 7. Any issues must be phoned into office |
| 3. Check that material to be used is correct | 8. Clean Site, remove excess material |
| 4. Check for Builder Specific Requirements | 9. Lock House |
| 5. Install according to Work Method Statements | 10. Ensure any loads secure upon departure |



SITE REPORT

- | | | |
|---|--|--|
| ☐ Muddy Site | ☐ Fall protection | ☐ Electrical Rough in |
| ☒ Walk around clean | ☐ Plaster Deliveries | ☐ Plumbing Rough in |
| ☐ Broken Windows | ☒ Ceiling Loaded | ☐ Fans/ Downlights |
| ☐ Staples in pipe | ☐ Carpet/ tiles | ☐ Duct Fit Off |
| ☐ Elevated footing | ☐ Marks/ Dirty | ☐ Displaced Tiles |
| ☐ Roof on Fascia on | ☐ Plaster Damage | ☐ Material Excess |
| ☐ Tile Stacks on Roof | ☐ Manhole Cover | ☐ 2 Meter Fall zone |

☐ Other

☐ Power Isolated and Tagged (photo)

☐ Power Restored

SAFETY ANALYSIS

Select Relevant Hazards and Control Measures

What are the tasks involved?	What are the HAZARDS and risks?	Hazard Present	What are the control measures?	Hazard Controlled
Inspect site and plan job	GRAVITATIONAL (Slips, trips, falls) -Sprains and strains	☒	- Take 2 - Review SWMS and JSA - Identify and control all risks - Wear appropriate PPE to enter site -boots and high visibility clothing	☒
Unload materials and equipment	BIOMECHANICAL (Manual handling) -sprains, strains	☒	- Do not over exert or reach - 2 man lifting of heavy items - Safe lifting techniques	☒
	TRAFFIC - Workers struck by vehicles on road while unloading HIGH RISK CONSTRUCTION WORK	☒	- Unload from kerb side of truck - Set up traffic control if unloading from road side	☒
	THERMAL - Working outside, heat stress/ UV exposure	☐	- Regular breaks - Drink water regularly - Wear PPE (sunglasses/shirts) - Use sunscreen	☐
Working in and around house	GRAVITATIONAL (slips, trips, falls)- sprains, strains	☐	- Take 2 - Review SWMS - Identify & control all risks - Clean and remove obstructions in work area	☐
Loading material into ceiling	GRAVITATIONAL (slips, trips, falls) - Fall from ladder or scaffold HIGH RISK CONSTRUCTION WORK	☒	- Use 120kg industrial ladder - Check ladder for defects before use, do not use if damaged and tag out - Ensure ladder is secure and balanced - Ladder slope 4:1 - Tie ladder to roof and use gutter guard if required - Maintain 3 points of contact - Wear slip resistant footwear - If using scaffold, check before use	☒
	BIOMECHANICAL (Manual handling) - sprains, strains	☐	- One installer to be in roof space and have material pushed up by other installer - Safe lifting techniques	☐
Cutting packaging and insulation material	SHARP OBJECT - cuts	☒	- TAKE 2 - Cut away from body and others - Use retractable blade - Make sure guards on power tools are working correctly and ensure clear workspace - Wear correct PPE - gloves	☒
Installing Material	GRAVITATIONAL (slips, trips, falls) - Fall from ladder HIGH RISK CONSTRUCTION WORK	☒	- Use 120kg industrial ladder - Check ladder for defects before use, do not use if damaged and tag out - Ensure ladder is secure and balanced - Ladder slope 4:1 - Tie ladder to roof and use gutter guard if required - Maintain 3 points of contact - Wear slip resistant footwear - Check frame for obvious defects - Ensure adequate lighting	☒

SAFETY ANALYSIS

Select Relevant Hazards and Control Measures

What are the tasks involved?	What are the HAZARDS and risks?	Hazard Present	What are the control measures?	Hazard Controlled
Installing material	ENERGISED ELECTRICAL INSTALLATIONS - Electrocution HIGH RISK CONSTRUCTION	☐	- Isolated power and tag off before installing any insulation or loading material into roof - Check for exposed wires and notify site supervisor if found - Use non-conductive fixing rod - All power tools to be tested and tagged - Leads run clear of ground and water - Use RCD protected power boards	☐
	BIOLOGICAL (vermin) - poisonous bite	☐	- Site inspection to identify if vermin are in the work area either, isolate the area or do not do the job	☐
	THERMAL - Working in roof space or outside, heat stress/UV Exposure	☐	- Regular breaks - Drink water regularly - Wear PPE (sunglasses/shirts) - Use sunscreen	☐
	LOW HEADROOM - sprains, strains, head contact	☐	- Regular Breaks - Change bodyposition/ task regularly - Site inspection to identify if asbestos in work area	☐
	ASBESTOS - Inhalation HIGH RISK CONSTRUCTION WORK	☐	- If asbestos present or suspected, notify your supervisor, isolate area or do not do job if unable to isolate safely	☐
	DUST OR FIBRE EXPOSURE	☒	- Wear correct PPE (Glasses, dusk mask, gloves) while installing material	☒
	SHARP OBJECT - cuts from protruding nails and metal framework	☒	- Remove/ bend over protruding nails - wear gloves	☒
Clean up site	GRAVITATIONAL (slips, trips, falls) - Fall from ladder HIGH RISK CONSTRUCTION WORK	☒	- Use 120kg industrial ladder - Check ladder for defects before use, do not use if damaged and tag out - Ensure ladder is secure and balanced - Ladder slope 4:1 - Maintain 3 points of contact - Wear slip resistant footwear - If using scaffold, check before use	☒
	BIOMECHANICAL (Manual handling) -sprains, strains	☒	- Do not over exert or reach - 2 man lifting of heavy items - Pass material down through manhole - Safe lifting techniques - Place waste material in bin	☒

PLEASE WRITE A BRIEF DESCRIPTION OF THE HAZARD IN SPACE BELOW
 If the job is too hazardous and can not be controlled, please phone CSR Bradford
 Insulation on 1300 874 050



STUD WIDTH

GF Walls: -

FF Walls: -

Sub Floor: -

Ceiling Spacing: -

Mid Floor : -

COMMENTS:

INSTALLER NAMES	INSTALLER SIGNATURES
Paul Aylett	

Job Status: -

Time Out:

TICK PHOTO'S TAKEN

- ☐ All installed areas (min 6 photo's)
- ☐ Site Board (MUST BE INCLUDED)
- ☐ Insulated Heater Platform
- ☐ Split Packs In Ceiling
- ☐ Areas That Can Not Be Completed
- ☐ Any Site Damage
- ☐ Showing Secured Site / Inc bin
- ☐ Showing Clean Site After Install
- ☐ Polyester infills



SITE BOARD - MANDATORY



